

Local stakeholder update June – July 2017

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

JUNE

- The concrete floors were poured in the Admin building, following the completion of the steelwork.
- Scaffolding was erected for works on the administration building roof.
- Work started on the ground works for the Ash Handling facility.
- Secondary steel work in the gasification pre-treatment hall continued.
- Mechanical pre-treatment equipment was installed in the gasification building.
- Within the Gasification facility, the concrete decks were poured in the turbine hall and workshop and block work continued in several areas.
- The baghouse filters were delivered and installed, along with the Gasification train.
- Work continued on the external paving on the east elevation.
- Preparation for line pressure testing took place in the AD facility.
- The Combined Heat & Power engines were installed.
- Work continued on the bund in the Water Treatment Plant.

JULY

- The steam turbine and generator for the gasification facility will be delivered and installed late in July / early August
- Work will start on pulling the electric cables through on the AD facility.
- Line pressure testing will continue in the AD and LTP tank farms.
- The cladding on the Admin building will start.
- Work will continue on the site entrance area.