

Local stakeholder update May - June 2017

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

MAY

- Cladding continued on the AD building.
- The bund wall around the AD facility has progressed.
- Transfer conveyors and the hammer mill have been installed in the AD reception hall.
- The compressed air pipework has been installed in the AD facility as well as block work in the pre-treatment hall.
- The steel work for the admin building has been completed, and the concrete slabs have also now been poured in this area.
- Installation of the ducting in the gasification facility continues.
- Work on building the stack base was completed.
- The beam crane for the steam turbine generator in the gasification area has been installed.

In addition, the Community Recycling Centre has been resurfaced in the top area to improve the surface quality.

JUNE

- Cable containment is due to be completed in the AD tank farms and pressure testing will commence.
- Block work in the Admin building will continue, along with concrete pours for the decks.
- The baghouse modules for the gasification facility will be delivered and installed.
- Work will continue on enclosing the roofing on the gasification facility.
- Work will continue on the welfare facilities in the AD plant.
- The AD shredder will be delivered to site.